Annex A

## MANILA INTERNATIONAL AIRPORT AUTHORITY Validated 2023 Performance Scorecard

			Component				MIAA Subm	nission	GCG Valio	dation	Summertine.		
	Obje	ective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Supporting Documents	Remarl	ks
	SO 1	Maximize Internation	onal and Dome	stic Mark	et Share ar	nd Dominance i	n Tourism and (	Commercial	Trade				
	SM 1	Flight Volume	Actual Volume of Flights	10%	Actual / Target	289,397	295,036	10%	295,036	10%		FlightInternationalDomesticGen AvTotal	Traffic 102,876 168,035 24,125 295,036
SOCIAL IMPACT	SM 2	Passenger Volume	Actual Volume of Passengers	10%	Actual / Target	39,870,117	45,330,977	10%	45,330,977	10%	- Summary of NAIA Operations MIAA Statistics -Monthly Statistics Report	Passenger International Domestic Gen Av Total	Volume 20,423,834 24,875,773 31,370 45,330,977
	SM 3	Cargo Volume (in metric tons)	Actual Volume of Cargo	10%	Actual / Target	635,123	544,782	8.58%	544,781.91	8.58%		Cargo (in MT) International Domestic Gen Av Total	Volume 346,832.71 197,941.61 7.59 544,781.91
		Subtotal		30%				28.58%		28.58%			

	Supporting	ation	GCG Valid	ssion	MIAA Submi				Component		
Remarks	Documents	Rating	Score	Rating	Actual	Target	Rating Scale	Wt.	Formula	ective Measure	Obje
		ing the last					ence	Conveni	r Comfort and (	Enhance Passenge	SO 2
							ment	nd Equip	ninal Facilities a	Improvement of Term	
The project was only awarded on 15 February 2024 to Dyson Construction and Trading Corporation. The expected completion date is on 15 Augus 2024. No physical accomplishment in 2023.	- Minutes of Meetings - Timeline of Activities -Project Contract -Notice to Proceed (NTP)	0%	0%	N/A	64.50% (BAC Resolution to Award, for approval of the MIAA Board)		Actual / Target	Twelve (12) Units Actual Accomplish 2% Actual /	Twelve (12) Units of Comfort Rooms at NAIA	SM 4	
The project was awarded to Buoyant Industrial Systems, Ir and Air Filters Manufacturing Inc. on 25 May 2023. Based of the submitted weekly report, a of 30 December 2023, the percentage completion of the project was at 89%.	-NTP -Project Contract - Work Schedule, Bar Chart, and Weekly Report	1.78%	89%	1.83%	91.50%	100% Completion	Actual / Target	2%	Actual Accomplish ment	b. Installation of Primary Air Unit (PAU) and Air Handling Units (AHUs) at NAIA T3	
	3 23 3								Experience	Enhance Customer	SO 3
In MIAA's CSM Report, a tota 2,068 out of 2,141 v					Continuous facilitation of the				Number of	Percentage of Satisfied Customers	
responses were either Satisf or Very Satisfied with MIA	- MIAA CSM				2023 Harmonized Client Satisfaction	90%	Actual /	3%	respondents	a. Passengers	
services (SQD0). This	Report		96.78%		Measurement (CSM)	90%	Target	1%	who gave at least a	b. Concessionaires	
consistent with the validat result of ARTA which indica that MIAA is compliant with overall satisfaction rating 96.78%.	- ARTA CSM Validation Results	5%	Compliant	5%	For submission to ARTA pursuant to Joint Circular No. 1 – Series of 2023 between GCG and ARTA	90%	0% = If less than 80%	1%	Satisfactory rating / Total number of respondents	c. Airlines	SM 5
		6.78%		6.83%				9%		Subtotal	

## *M I A A* | 3 of 8 Validated 2023 Performance Scorecard

.

		Component				MIAA Subr	nission	GCG Vali	dation	Supporting	Remarks				
Obj	ective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Documents					
SO 4	Sustainability and	Financial Perfo	rmance												
											ltem	Amount (in P)			
		Berlatione										Business Income	14,426,432,692		
	SM 6 Gross Revenues (In Billion Pesos) al									Capita		703,043,812			
SM 6			Revenues Donations on Pesos) and Grants + Gains +	Billion Pesos) Donations Gains +	Gross Revenues Donations In Billion Pesos) and Grants + Gains +	10%		11.650	15.182	10%	15.234	10%		Gains	39,906,658
ON O						10,0								Shares/Dona tions/Grants	2,158,000
											Other Non- operating Income	63,417,737			
	1.1.1			Actual /						- COA-audited 2023 Financial	Total	15,234,958,899			
			ome	- Target -						of MIAA Statements					
											Net Income				
		Net Income									Add:	3,758,796,842			
		+ Interest Expense +									Interest	15,098,360			
SM 7	EBITDA	Income	10%		3.873	7.294	10%	6.924	10%		Expenses	13,030,500			
0	(In Billion Pesos)	Taxes + Depreciation					1.				Income Taxes	1,306,623,408			
		+ Amortization									Depreciation	1,839,192,797			
										0	Amortization	4,560,223			
											Total	6,924,271,630			

## M I A A | 4 of 8 Validated 2023 Performance Scorecard

		Component				MIAA Submi	ission	GCG Vali	dation	Cumporting		
	Objective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Supporting Documents	Rer	narks
											ltem	Amount ((in '000 ₽)
100											DBM-Approved	COB (A)
										- Budget Utilization	MOOE	5,062,303
										Monitoring Report for CY	со	2,692,876
	a. MOOE and									2023	Subtotal	7,755,179
	Capital Outlay (CO) –		5%	Actual /	90%	55%	3.05%	62.72%	3.48%	-Sample copies of	Disbursed (B)	
and the second s	Corporate		0,0	Target	0070		0.0070	02.1270	0.1070	disbursement	MOOE	4,390,348
420.8	Budget									- COA-audited	со	473,622
										2023 Financial of MIAA	Subtotal	4,863,970
1. 出 …										Statements	BUR (A/B)	62.72%
		Actual Disbursemen t / Scheduled									The disbursed I was based on the Report of MIAA	he COA Audit
	b. DOTr- downloaded funds	Disbursemen t for the Year	3%	Actual / Target	90%	Project for Bid Evaluation	N/A			- DOTr letter dated 10 Nov 2023 on disbursement of funds - Narrative report	DOTr approving of 80% of the a for the downlo MIAA, i.e., the F Upgrading Treatment Plan amounting to P on 10 Novembe Moreover, the DOTr, dated informing MIAA were already only received January 2024. MIAA did	the letter from the downloading approved subsidy baded project to Rehabilitation and of Sewerage tt (STP) 1 and 2, 33.88 million, only

*M I A A* | 5 of 8 Validated 2023 Performance Scorecard

	Objective Measure	Component				MIAA Submi	ssion	GCG Valid	dation	Supporting				
Obje	ective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Documents	Remarks			
											transferred funds in 2023 considering the timing of the downloading of funds which was only approved in November 2023 and the actual transfer of funds in December 2023.			
	Subtotal   28%   23.05%   23.48%													
SO 5	Ensure Passenger	Safety and Sec	urity											
	Percentage of Incidents Responded to within the Required Time per ICAO Standard time for the following emergencies:													
	a. Aircraft - 3 mins.		Actual	1%		100%	100%	1%	100%	1%	- Monitoring Reports from the Airport Police, Medical	0 incident. <i>"No Emergency Plan # 1 was activated"</i> in 2023.		
SM 9	b. Security Related - 8 mins.	Accomplish ments	1%	All or Nothing	100%	100%	1%	100%	1%	Division, and Rescue and Firefighting Division	18,115 security-related incidents.			
	c. Medical - 8 mins.		1%		100%	100%	1%	100%	1%	- Sample incident reports	1,084 medical-related emergencies.			
	Enhancement of Safety and Security Facilities and Equipment													
SM 10	a. Supply and Installation of Seismic Expansion Joints and Covers (Phase 3)	Actual Accomplish ment	2%	Actual / Target	100% Completion	66.67% Contract awarded o Global-V Construction	N/A	0% completion	0%	-Timeline of Activities - Project contract -Notice of Suspension	The project was awarded the Global V Builders Co. on 1 November 2023. The project was started on 19 January 2024 and 100% completed on 10 June 2024. No physical accomplishment in 2023.			
	b. Rehabilitation of Security Perimeter Fence Beside PADC Hangar, Back of Sunlight, and		2%	Actual/Ta rget	100% Completion	66.67% Contract awarded to W. Gomez	N/A	0% completion	0%	-Timeline of Activities - Project contract	The project was awarded to V Gomez Trading and Construction on 22 November 2023. It started only on 29 February 2024. By 0 June 2024, percentage			

MIAA|6 of 8 Validated 2023 Performance Scorecard

		Component				MIAA Submi	ssion	GCG Valid	lation	Supporting			
Obje	ective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Documents	Remarks		
	MIASCOR Hangars					Trading and Construction					completion was at 80.21% and was expected to be 100% completed on 27 June 2024. No physical accomplishment in 2023.		
	c. Updating of Aerodrome Obstacle Charts (Type B)		2%	Actual/Ta rget	100% Completion	TOR presented to BAC during pre-procurement discussion prior to the approval by the GM Delay was to give way to the prioritization of the STAR program	N/A	0% completion	0%	-Timeline of Activities - MIAA Press release on STAR Program -Copy of updated charts	The project was deferred to prioritize the STAR program Procurement of which was late canceled with CAAP's approva to conduct in-house production o charts during a meeting between MIAA and CAAP on 04 March 2024. Updated NAIA Aerodrome Charts were submitted to CAAP on 23 May 2024. Aerodrome charts were only		
SO 6	Ensure Operational Efficiency in Accordance with Internationally Acceptable Standards completed in 2024.												
	ISO Certification:												
						TENED AND I LOSS AND		CONTRACTOR CONTRACTOR					
	a. ISO 9001:2015 (QMS)		5%		Passed 2 <sup>nd</sup> Surveillance Audit	Mgt Review conducted on 19 Oct 2023	5%	Passed 2 <sup>nd</sup> Surveillance Audit	5%	- Audit Report			

14.

M I A A | 7 of 8 Validated 2023 Performance Scorecard

1		Component				MIAA Submi	ission	GCG Valid	lation	Supporting		
Obje	ective Measure	Formula	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Documents	Remarks	
SM 12	Enhanced Responsiveness to Emergencies	Actual Accomplish ment	3%	Actual / Target		Renewed MOA with a Third Party on the Use / Provision of Equipment Required in Case of Emergency	3%	Renewed Contract with a Third Party on the Use / Provision of Equipment Required in Case of Emergency	3%	-MIAA letter dated 06 Nov 2023 on renewal of contract retainership with RCI	MIAA's letter to Royal Cargo, Inc. dated 06 November 2023 requesting the renewal of the existing Contract of Retainership, to be effective 7 January 2024 to 06 January 2025, was signed by both parties in 2023.	
	Improvement of Airside Facilities:											
SM 13	a. Construction of Aircraft Rescue and Firefighting Station (ARFF) Permanent Satellite Station	Actual Accomplish ment	3%	Actual/Ta rget	100% Completion	66.67% Contract awarded to Unimaster conglomerate	N/A	0%	0%	- Timeline of Activities -Project Contract -NTP -Notice of	The project was finally awarded to Unimasters Conglomeration Inc. on 07 November 2023 and only started on 29 February 2024. As of 07 June 2024, the project's percentage completion is at 14.83%. No physical accomplishment in 2023.	
	b. Concreting of Taxiway November		3%	Actual/Ta rget	50% Project Accomplish ment	59.33%	3%	18.67%	1.12%	Award (NTA) -Status Report	The project was awarded to Readycon Trading and Construction Corporation on 04 September 2023. As of year-end 2023, the project was at 18.66% completion.	
	Subtotal		28%				19%		17.12%			
SO 7	Strengthen Workfo	orce Competend	ies					A DE LETTER OF THE				
SM 14	Percentage of Employees Meeting the Required Competencies	Employees Meeting Required Competencie s / Total Filled Plantilla as	5%	Actual/Ta rget	100.00%	100% (1,251 out of 1,251	5%	100% (1,249 out of 1,249)	5%	- Competency Assessment Breakdown Report	Historical competency baseline of MIAA: Item Competency Baseline 2019 30.28% (340 out 1,123) 2020 32.02%	

M I A A | 8 of 8 Validated 2023 Performance Scorecard

		Component				MIAA Sub	mission	GCG Val	idation	Supporting		
(	Objective Measure	of 2023	Wt.	Rating Scale	Target	Actual	Rating	Score	Rating	Documents	Remarks	
		of 2023										(341 out of 1,065)
		yearend			191						2021	60.07% (814 out of 1,355)
		6									2022	<b>79.52%</b> (1,025 out of 1,289)
											2023	<b>100%</b> (1,289 out of 1,289)
											i.e., GN	3, two (2) MIAA Plantilla 1 and SAGM, were no I to be assessed.
		Subtotal	5%		-		5%		5%			
	Ex	TOTAL cluded Weights	100% (3%)				82.46%		80.96%			
		IDATED TOTAL	97%					80.96% 83.4				