## METROPOLITAN WATERWORKS AND SEWERAGE SYSTEM – CORPORATE OFFICE Recalibrated 2020 Performance Scorecard

Component							Targets			
	OI	ojective/Measure	Formula	Wt.	Rating System	2017	2018	2019	2020	
МРАСТ	SO 1	Augment the Current Water Supply Capacity in light of Increasing Water Demand								
	SM 1	Water Supply Capacity	Total water capacity of all systems	10%	Actual / Target	4,400 MLD	4,400 MLD	4,400.89 MLD	4,469 MLD	
       	SO 2	Ensure Customer Satisfaction in MWSS Service Delivery Areas								
CUSTOMERS / STAKEHOLDERS / SOCIAL IMPACT		Percentage of Satisfied Customers								
	SM 2	a. Water Concessionaire	Number of respondents which gave <i>at</i> /east a	2.5%	Actual / Target 0% = If less than 80%	No Customer Survey		100%	90%	
		b. Water District	Satisfactory rating / Total number of respondents	2.5%			100%	N/A	90%	
			Subtotal	15%						
	SO 3	Ensure Continued Water Security Legacy Framework								
INTERNAL PROCESS	SM 3	New Centennial Water Supply Source – Kaliwa Dam Project (NCWS-KDP)	Milestone	10%	All or Nothing	-	Signed Loan Agreement	ECC was issued on 11 Oct 2019 so the NTP was only issued on 13 Nov 2019	Management approved Detailed Engineering Design	
	SM 4	Bulacan Bulk Water Supply Project (BBWSP)	Number of MOAs	10%	Actual / Target	39.81% Physical Accomplishment of Construction Work	96.23% Physical Accomplishment Construction Work	Timely completion of Stages 1 and 2	MOA with seven (7) stage 3a WDs	

Annex A

## *MWSS-CO* | 2 of 3

## Recalibrated 2020 Performance Scorecard

Component					Baseline			Targets			
	Ok	ojective/Measure	Formula	Wt.	Rating System	2017	2018	2019	2020		
INTERNAL PROCESS	SM 5	Angat Water Transmission Improvement Project (AWTIP)	Percentage of construction work based on project timeline accomplished	10%	Actual / Target	23.03% Physical Accomplishment of Construction Work	94.49% Physical Accomplishment Construction Work	98.59% Physical Accomplishment of Construction Work	100% Physical Accomplishment of Construction Work		
	SM 6	Bigte-Novaliches Aqueduct No. 7	Milestone	10%	All or Nothing	N/A	Approved Feasibility Study	Submission to NEDA-ICC of documentary requirements	Issuance of Notice to Proceed		
	SM 7	Ipo Dam 3	Milestone	10%	All or Nothing	N/A	N/A	Accomplishment for the FS was at 85.67% as of 31 March 2020.	Submission of project evaluation documents to NEDA-ICC		
	SO 4	Integrated Watershed Management System									
	SM 8	Reforestation of the Angat, Ipo, La Mesa Watershed Areas	Number of Trees nurtured and planted	5%	Actual / Target	N/A	1.048 Million trees planted	1,026,999 trees planted	200,000 trees planted		
			Subtotal	55%							
LEARNING AND GROWTH	SO 5	Nurture a More Efficient and Effective Workforce									
	SM 9	Percentage of Employees Meeting Required Competencies	Percentage increase from 2019 baseline on employees meeting the required competencies	5%	All or Nothing	BOT-Approved Competency Model	-	5.5%	Improvement from the 2019 baseline		

MWSS-CO |3 of 3

## Recalibrated 2020 Performance Scorecard

Component							Targets		
	Objective/Measure Formula		Wt.	Rating System	2017	2018	2019	2020	
LEARNING AND GROWTH	SM 10	Information Systems	Number of systems fully	5%	Actual / Target	N/A	_	_	(1) NITIF: Full development (2) AMIS: 33% completion of
		Strategic Plan (ISSP)	developed						systems development (3 out of 9 modules)
LEARNING	SM 11	ISO 9001:2015 Certification	Milestone	5%	All or Nothing	Internal Quality Audit (IQA)	ISO 9001:2015 Certified	Passed Surveillance Audit	Passed Surveillance Audit
			Subtotal	15%					
	SO 6	O 6 Ensure Sound Financial Management							
FINANCE	SM 12	EBITDA	Earnings before interest, tax, depreciation and amortization	5%	Actual / Target	₽794.30 Million	₽864.92 Million	₽963.41 Million	₽557.35 Million
	SM 13	Settlement of NG Advances	Amount collected over loan balance	10%	Actual / Target	N/A	N/A	-	₽286,847,221.79*
	Subtotal 15%								
TOTAL				100%					

<sup>&</sup>lt;sup>\*</sup> Subject to reconciliation of amortization difference between Bureau of Treasury (BTr) and MWSS.