PNOC – RENEWABLES CORPORATION INTERIM PERFORMANCE SCORECARD

Performance Measures			Target	Accomplishment		CGO-B Validation		Supporting			
Description	Formula	Weight	2014	2014	Rating	Score	Rating	Documents	Remarks		
MFO1: DEVEL	OPMENT OF HY	DROPOWE	R PROJEC	TS							
P1: DEVELOPI	MENT OF HYDRO	POWER P	ROJECTS	THRU JOIN	IT VENTURE	S (JV)					
Timeliness: Submission of additional requirements / information to DENR by 31 January 2014							Copy of letter dated 21 October 2013 to OIC-Regional Director	PNOC-RC's letter dated 21 October 2 was received by DENR-EMB Region beyond the target date, 04 February 20			
Siaton	Pass or Fail	10%	100%	100%	10%	100%	10%	of the DENR-EMB Regional Office (RO)	ade to the following:		
Okoy	Pass or Fail	10%	100%	100%	10%	100%	10%	VII; E-mail received on 30 January 2015 from Ms. P. Cea-Borlaza (PNOC-RC Business Development) as "Explanation for the Siaton and Okoy Targets"	 To save time, effort and travel expenses the meeting with DENR-EMB Region Vin Cebu was synchronized into a common trip with the NCIP meeting in Negros Oriental originally scheduled or 05 February 2015, and; Assurance by DENR-EMB of the ECC release through various communications As such, PNOC-RC focused more in its planning session during the start of 2014 		
Quality: Environ Compliance cert from DENR								Copy of ECC issued	The following ECCs were issued by DENR EMB: (i) ECC-R07-1207-0154 4.3MW Oko Run-of-River, and; (ii) ECC-R07-1207-015		
Siaton	Pass or Fail	5%	100%	100%	5%	100%	5%	on 04 February 2014 by the DENR-EMB	for 4.6MW Siaton Hydropower Pla		
Okoy	Pass or Fail	5%	100%	100%	5%	100%	5%	RO VII	Projects on the same date when the final requirements were personally handed to DENR-EMB.		

Performance Measures			Target	Accomplishment		CGO-B Validation		Supporting				
Description	Formula	Weight	2014	2014	Rating	Score	Rating	Documents	Remarks			
Timeliness: Submission of complete application requirements to NCIP by 31 March 2014 to start the FPIC process								Copy of letters from National Commission	PNOC RC submitted complete application requirements to NCIP by 31 March 2014. Field-Based Investigations (FBIs) were conducted in the areas of Siaton, Okoy and			
Siaton	Pass or Fail	5%	100%	100%	5%	100%	5%	on Indigenous Peoples (NCIP) of	Pacuan-Guinobaan. Per NCIP's letters to PNOC-RC on 20 January 2014 (Okoy), 24			
Okoy	Pass or Fail	5%	100%	100%	5%	100%	5%	Negros Oriental	February 2014 (Pacuan-Guinobaan), 27			
Pacuari- Guinobaan	Pass or Fail	5%	100%	100%	5%	100%	5%	Provincial Office to PNOC-RC	February 2014 (Siaton), the FBI Team has completed the investigations for Siaton and Okoy sites and already approved the Work and Financial Plan for the conduct of investigation in Pacuan-Guinobaan.			
Quality: Secure Informed Consent National Indigence (NCIP)	it (FPIC) from							Copy of "Certificates of Non Overlap" (CNO) for Okoy and	After the completion of Field Based Investigations (FBIs), corresponding CNOs were issued to Okoy and Siaton Hydropower Projects on 10 June 2014 and 26 June 2014, respectively. However, in			
Siaton	Pass or Fail	2%	100%	100%	2%	100%	2%	Siaton HP issued by	October 2014, NCIP Negros Oriental informed PNOC-RC that there was a claim			
Okoy	Pass or Fail	2%	100%	100%	2%	100%	2%	NCIP;	of ancestral domain in the proposed Pacuan-Guinobaan Hydropower project, thus a CNO cannot be issued for the project. Accordingly, an applicant shall execute an undertaking for the conduct of FPIC should it be discovered later that there is, in fact, an overlap with an Ancestral Domain. ⁵			
Pacuan- Guinobaan	Pass or Fail	2%	100%	0%	0%	0%	0%	Copy of NCIP letters with attached Work and Financial Plan for the conduct of FBI				

⁵ NCIP A.O. No. 3 s.2012

Performance Measures			Target	Accomplishment		CGO-B Validation		Supporting		
Description	Formula	Weight	2014	2014	Rating	Score	Rating	Documents	Remarks	
P2: DEVELOPMI	ENT OF MINI-H	YDROPOW	ER PROJE	CTS IN NIA	CANALS					
Quantity: Conducted project presentation to Municipal/City Council and Sangguniang Bayan (SB) to secure resolution of rupport by 28 February 2014								PNOC-RC secured Resolutions of Suppor from the following:		
									Barangay Council of Brgy. Poblacion West for Rizal Hydropower Project (HP)	6 Oct 201
								Copy of resolutions of	Sangguniang Bayan of Rizal for Rizal HP	19 Sept 2013
Rizal Muñoz	Pass or Fail Pass or Fail	10%	100%	100%	10%	100%	10%	support	3. Barangay Council of Barangay Rizal for Munoz HP	6 July 2013
Munoz	Pass or Fall	all 1076 10076	100 %	100%	10%	10076	10 76		Sangguniang Panlungsod of Muñoz for Muñoz HP	3 Feb 2014
									Timeframe of six (6) months from the dat of PAN was allocated for the measure. Three (3) of the resolutions of support were secured in 2013.	
Subtot	tal of Weights				69%		69%	-		
MFO2: DEVELOF	MENT OF GEO	THERMAL	. ENERGY							
Timeliness: Commercial operation of the Maibarara Geothermal Power Plant by	Pass or Fail	29%	100%	100%	29%	100%	29%	Copy of Certificate of Compliance (COC No. 13-10-GN 322- 19998L) given by Energy Regulatory Commission (ERC) on 07 October 2013;	Prior to its operations, ERC Certificate of Compliance to M company and operator on 2013. The 20 MW Power Plant Brgy. San Rafael, Sto. Tomas with an economic life of 25 currently linked by a ~5-km k transmission line to the Luzon	MGI, holdin 7 Octobe is located a s, Batanga years. It i ong 115 k'
2014								MGI Billing Statement No. 1 for periods 08- 25 February 2015	the Meralco distribution system.	gna inroug
Subtot	al of Weights				29%		29%			
TOTAL O	F WEIGHTS				98%		98%	:		