NATIONAL HOUSING AUTHORITY 2016 Performance Scorecard Evaluation

		Performance l	Measure			NHA Subi	mission	GCG Eva	luation	Supporting Documents	GCG Remarks	
	Object	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
	SO 1	Scale-Up Provi	ision of Safe an	d Afforda	ble Housir	ng Responsiv	e to the Need	ds of Infon	mal Settler F	amilies (IS	Fs) and Low-In	come Formal Sector
STAKEHOLDERS /SOCIAL IMPACT	SM 1	Number of housing units started	Total number of housing units started through NOA	15%	(Actual / Target) x Weight	131,676	65,998	7.52%	63,635	7.25%	Summary of Housing Programs Started Copy of Notices of Award (NOA); Memoranda of Agreement (MOA) with Homeowners Association and Developer; and MOAs with LGU	This measure captures the ability of NHA to push forward housing projects towards the end of the pre-implementation stage which is up to the award and perfection of contract. In 2016, NHA reported that it was able to issue NOAs and execute MOAs for projects involving a total of 65,998 housing units out of the agreed target of 131,676 units. However, based on GCG's validation, 2,261 units were under NOAs/MOAs dated prior to 2016, while 102 units were not supported by any documentation; hence these were excluded. In this regard, only 63,635 units will be recognized as production starts under the scorecard. NHA requested for a renegotiation to: (1) revise the formula from "Total number of housing units started through NOA" to "Total number of housing units started through NOA less units affected by external factors" and (2) reduce the target from 131,676 to 71,483. NHA cited external factors as the reason for the non-attainment of the target. Among the factors are non-receipt of proposals for various Typhoon Yolanda housing projects and LGU and/or other agency related issues.

N H A | 2 of 13 Validated Performance Scorecard CY 2016 (Annex A)

	Performance Measure			Performance Measure			GCG Eva	luation	Supporting Documents	GCG Remarks
Objectives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
										First of all, the request of NHA to reword the formula to exclude units due to "external factors" undermines the intent of the performance measure which is to track the efficiency of NHA in starting a project. The request to lower down targets will result to removing the housing and relocation projects for the calamity victims and informal settlers in the overall target which is tantamount to stating that it is of least priority. Moreover, excluding unfinished units due to external factors underestimates the actual services rendered by NHA for the year.
										Second, adhering to NHA's request to revise formula presents a perverse incentive to NHA. As a government's arm in shelter production, the government rests on NHA's planning skills and ability, to ensure the achievement of government's commitment Accounting for both foreseen and unforeseen events is expected of a planning agent such as NHA External factors provided by NHA are inherent to the business and a recurring factor, thus are no unforeseen circumstances which merit renegotiation. For purposes of target setting, unforeseer events were already considered such that this measure considered accomplishment once agreement

N H A | 3 of 13
Validated Performance Scorecard CY 2016 (Annex A)

	Performance M				_	NHA Sub	mission	GCG Eval	uation	Supporting Documents	GCG Remarks
Objec	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
				Courc							is reached. To allow this form or reasoning to be considered as valid claim for renegotiation violates the very principle of good governance and performance management. Hence the request is DENIED .
SM 2	Percent of projects with NTP completed within the project duration	Actual units completed in 2016 / Total number of Carry-Over Works with NTP issued up to December 2015 + Unprogrammed projects completed within the year	15%	(Actual / Target) x Weight	92%	53%	8.57%	52.59%	8.57%	List of projects with details on the targeted and completed units for CY 2016 Certification on Completed Housing Units from the Project Units duly concurred by the Area Management Office	This measure relates to the ability of NHA to complete housing construction which had beer issued with NTP during the priory years, including new and unprogrammed works. NHA completed 42,362 units out of the 80,548 targeted for completion in CY 2016, equivalent to 52.59%. NHA requested to renegotiate the formula and target due to external factors. NHA cited that inclemen weather condition and LGU-related issues, among others, affected the completion of housing units. NHA is proposing to (1) revise the formula to exclude "units affected by external factors" from the total number of carry-over works with NTP and (2) reduce the target from 92% to 90%. As stated above, while the Governance Commission acknowledges the externalities affecting the attainment of the target, the above-mentioned factors are considered as recurrent challenges inherent in the operations of NHA. Good

N H A | 4 of 13
Validated Performance Scorecard CY 2016 (Annex A)

		Performance N	Measure			NHA Subi	mission	GCG Eva	luation	Supporting Documents	GCG Remarks
Objec	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
											corporate governance practice dictates GOCCs to institute in management practice to effective perform its mandate. In this case these factors should have be considered during the project development preparation which involves the conduct of feasibility study, preparation of all plans, a technical review. To provide surjustification puts into question to corporate governance practice NHA Board and Management Moreover, to accept justification provided undermines to foundation and principles of go corporate governance we as to Governance Commission champions. It is in this view that the proposal to revise the formula a reduce the target is not accepted.
SM 3	Percent of dispo	sable housing u	nits dispo	sed							
	a) Percent of old inventory disposed	Old units awarded / Old Inventory (as of 1st Sem of Prior Year)	3%	(Actual / Target) x Weight	45% (18,452 / 40,741)	41% (16,559 / 40,741	2.71%	41% (16,559 / 40,741	2.71%	Certification from NHA Project Offices on the Disposition	over and new works from 2 nd semester of 2015 to 1 st semester o
	b) Percent of new inventory disposed	New units awarded / New inventory (2nd Sem of Prior Year to 1st Sem of Current Year)	9%	(Actual / Target) x Weight	85% (107,941 / 126,989)	13% (16,474 / 126,989)	1.37%	12.97% (16,474 / 126,989)	1.37%	of Lots Based on Group Sales Report and Masterlist of Beneficiaries Lot Allocation	

N H A | 5 of 13
Validated Performance Scorecard CY 2016 (Annex A)

	Performance Measure						NHA Submission GCG Evaluation		Supporting Documents	GCG Remarks	
Objecti	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
			3	Scale							achieve the achieve the target 85%. NHA requested to renegotiate 83b due to external factors such a (1) no approved subdivision pla and (2) units not ready occupancy due to lack of water a power utilities among others. Ni proposed to: (1) revise the form to exclude "units affected external factors" from the ni inventory targeted for dispositionand (2) revise the target to: 85 (17,286/20,336). We find that the above-mention factors are considered as recurre challenges inherent in operations of NHA. In this cast these factors should have be considered during the project development preparation which involves the conduct of feasible study, preparation of all plans, at technical review. It is noteworthy stress that it is through the award relocation when hous beneficiaries derive value from NHA's housing development efforts. In this regard, the Godenies the request to revise formula and reduce the target.

N H A | 6 of 13 Validated Performance Scorecard CY 2016 (Annex A)

		Performance I	Measure			NHA Sub	mission	GCG Eva	luation	Supporting Documents	GCG Remarks
Objec	ctives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
SO 2	Strengthened :	Strategic Partne	erships w	ith Stakeh	olders						
SM 4	Number of beneficiary- families below poverty threshold provided access to livelihood trainings & other income- generating interventions	Beneficiary- families in NHA- administered projects provided livelihood trainings	4%	(Actual / Target) x Weight	31,473	33,465	4.00%	33,465	4.00%	Certification on the livelihood intervention provided based on list of beneficiaries given access to livelihood Attendance sheets MOA with partner agencies	In 2016, NHA provided trainings various housing beneficiaries resettlement sites in Metro Man Pampanga, Rizal, Cavite, Lagu Regions 6, 7, and 8, and Bulad which has the highest number participants at 7,172. Liveliho assistance provided by Ni includes trainings on welding, so powder making, goods retailing food processing, among othe NHA also provide assistance the seed distribution, access to creand job placement in partners with recruitment agencies. To number of participants a beneficiaries is at 33,465, which 6% higher than the target 31,473.
SO 3	Improved Stake	eholder Satisfac	tion								
SM 5	Customer Satisf	action						∜			
	a) From Customers/ Housing Beneficiaries (10 Major Off- City Sites)	Survey results for Off- City Housing	4.33%	(Actual / Target) x Weight	Satisfactory Rating			Survey not conducted	0.00%	Approved Terms of Reference (TOR)	NHA was not able to conduct survey, thus this measure was a requested for renegotiation NHA to: (1) reduce the weight fr 13% to 6%, and (2) revise target to the approval of the ter of reference (TOR) - 3% and so of the bidding process - 3%. I procurement of third-paconsulting services for the survey.

N H A | 7 of 13 Validated Performance Scorecard CY 2016 (Annex A)

	1 1	Performance l	Measure			NHA Sub	mission	GCG Eva	luation	Supporting Documents	GCG Remarks
Obje	ctives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
	b) From Customers/ Housing Beneficiaries (6 In-City Sites inside Metro Manila)	Survey results for In- City Housing (LRBs)	4.33%	(Actual / Target) x Weight	Satisfactory Rating	_	-	Survey not conducted	0.00%	Approved Terms of Reference (TOR)	was affected by the transition in administration. Although the TOF was approved by NHA management in June 2016, the proponents failed to qualify due to non-submission of Tax Clearance Further, the NHA Bids and Awards Committee was re-organized and operational only in August 2016.
											The negotiation of FY 2016 targets last 01 December 2015 was within
	c) From other Stakeholders	-	4.33%	(Actual / Target) x Weight	2% higher than the 2015 Satisfac- tory Rating (85%)	-	-	Survey not conducted	0.00%	None	the context and assumption of the upcoming national election. As a government agency, NHA is aware of the situation during transition or administration, as such the justifications and reasons provided are not acceptable. In view of this the request to renegotiate is DENIED .
	Sub-total		59%			1	24.17%		23.90%		120
SO 4	Efficient Budge	et Management			I						
SM 6	Budget Utilization Rate	Amount obligated / Total Releases from July of previous year to June of current year	6%	(Actual / Target) x Weight	95% (₽30.33 Billion / ₽31.86 Billion)	97% (₽10.16 Billion / ₽10.46 Billion)	6.00%	97% (₽10.16 Billion / ₽10.46 Billion)	6.00%	Certification from the Financial Management Department on the Utilization based on COB and approved request for Fund Allotments	Acceptable. The actual budget utilization rate for the said period is at 97%. Out of the £10.46 Billion subsidy released to NHA for the said period, NHA incurred obligations amounting to £10.16 Billion for the implementation of various housing programs.

N H A | 8 of 13 Validated Performance Scorecard CY 2016 (Annex A)

			Performance	Measure			NHA Subi	mission	GCG Eva	luation	Supporting Documents	GCG Remarks
	Objec	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
	SM 7	Collection Efficiency on Residential Lots	Total Actual Collection for Residential Lots / Total Amount Due	7%	(Actual / Target) x Weight	35% (P0.81 Billion / P2.30 Billion)	31% (₽0.709 Billion / ₽2.30 Billion)	6.17%	31% (₱0.709 Billion / ₱2.30 Billion)	6.17%	Certification from Treasury Department on Total Amount Due and Actual Collection	Acceptable
		Sub-total		13%				12.17%		12.17%		
	SO 6	Established Qu	uality Managem	ent Syste	m							In compliance with the qualit
INTERNAL BUSINESS PROCESS	SM 8	Quality Management System developed	ISO Certification issued	10%	All or nothing	ISO Certification for all major core processes	·	-	ISO Certification obtained in 2017	0.00%	NHA to obtain ISO Party 9001:2008 Certificate)	management system instituted in the government sector, NHA has undergone the process of certification of its processes and procedures in accordance with the ISO standards. In 2015, NHA's consultant issued a readiness report which sets NHA for ISO third party audit. However, for 2016, the target to obtain an ISO Certification for all major processes was no achieved within the year. NHA proposed for the revision of rating scale from "All or Nothing" to "Milestones Achieved". The various processes required to attain the ISO Certification are proposed to have corresponding points to be consistent with "effort-based".

N H A | 9 of 13 Validated Performance Scorecard CY 2016 (Annex A)

	1	Performance	Measure			NHA Subr	nission	GCG Eva	luation	Supporting Documents	GCG Remarks
Objec	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
											monitoring of performance in a phases. Further, NHA also cite that the transition in governme affected the procurement of the necessary consultancy service. The Board Notation for the third-parcertifying body was only obtained during November 2016 as the NH Board was not convened from Juto October 2016. As mentioned earlier, justification
											relating to the effects of the transition in government are neacceptable. In view of this, the request to revise the rating scale not accepted.
SO 7	Review of Sele	cted Processes	s Involved	in Plannir	ng and Impler		lousing			1	
SO 7	Housing standards on the use of new	±			a) Hands on training	Manual		a) Hands- on Training Manual		NHA Memorandum Circular (MC)	For 2016, NHA issued a hands-o training manual and
SM 9	standards on	Milestone	6%	3% - Estab- lishment of Manual	Manual and Guidelines on the Use of New Technolo- gies in Calamity-	and Approved MC on Use of New Technolo- gies for current and	6.00%	and Approved MC on Use of New Technolo- gies for current and	6.00%	No. 2016-020 on the Guidelines for Construction using AITECH	Memorandum Circular (MC) on the guidelines for construction using accredited technologies under the Accreditation of Innovative Technologies for Housing (AITECH).
SM 9	standards on	Milestone achieved	6%	Estab- lishment of	Guidelines on the Use of New Technolo- gies in	Approved MC on Use of New Technolo- gies for	6.00%	Approved MC on Use of New Technolo- gies for	6.00%	No. 2016-020 on the Guidelines for Construction using	Memorandum Circular (MC) on the guidelines for construction using accredited technologies under the Accreditation of Innovative Technologies for Housing

N H A | 10 of 13 Validated Performance Scorecard CY 2016 (Annex A)

			Performance I	Measure			NHA Sub	mission	GCG Eva	luation	Supporting Documents	GCG Remarks
	Object	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		
	SO 8	Optimum Utiliz	ation of Inform	ation Tecl	hnology				*			† #
LEARNING AND GROWTH	SM 10	a) Housing Loans, Assets Beneficiary Management System (HLABMS)	Completion based on the milestones	3%	All or nothing	System implementation for NCR/NCL/SLB	-	-	System not implemented	0.00%	• User Acceptance Testing (UAT)	The HLABMS aims to provide the database on the housing beneficiaries and outstanding loans to establish a systematic approach in the award of housing units and collection systems. However, only the testing was completed in 2016 but not the system implementation. NHA proposed to renegotiate the following: (1) revise the target to "Completion of user acceptance testing" instead of "System Implementation"; (2) increase the weight from 3% to 4%; and, (3) revise the formula from "Completion Based on the Milestones" to "Completion Based on the Milestones" to "Completion Based on the Milestones less external reasons and additional activities conducted". NHA cites that system enhancements and modifications are being pursued after issues and concerns were identified during the full cycle testing. The Governance Commission denies the request. The HLABMS has been long overdue for implementation and the purpose of including this measure in the performance scorecard is to make this as NHA's top priority.

N H A | 11 of 13
Validated Performance Scorecard CY 2016 (Annex A)

	Performance Measu				0.	NHA Subn	nission	GCG Eval	uation	Supporting Documents	GCG Remarks
Object	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		4
	b) Geographical Information System	Completion based on the milestones	2%	All or nothing	System Develop- ment Completed	Completed	2.00%	System Develop- ment Completed	2.00%	User Acceptance Forms GIS Webmap and User Manual from NHA Website	The NHA-GIS Web May application is a browser-based GIS app that allows authorized users to navigate and accessinformation on project locations and lot properties on a GIS map based interface. Upon validation, was found that the GIS webmap is already accessible from the NHA website. With this, NHA was able to achieve the target for 2010 which is to complete the system development. NHA also requested to renegotiate the following: (1) revise the target from "System Development Completed" to "Contract Deliverables Completed"; (2) increase the weight from 2% to 3%; and (3) revise the formula as in the case of HLABMS. The proposal to increase weight is based on the premise that this is the only IT system completed be NHA in 2016 undermines the integrity and intent of the performance management system. The proposal of NHA hereby denied, thus the original weight of 2% shall be given for the accomplishment.
1	c) Enterprise and Communica- tion Management System	Completion based on the milestones	3%	All or nothing	System Implemen- tation	-	-	System not implemented	0.00%	Certificate of Completion approved by COSO - ECMS	Implementation of the Enterpr Content Management Syste intends to digitally manage di (capture, store, retrieve) combin with a scanning services which capture the documents to produ- electronic copies. The project

N H A | 12 of 13 Validated Performance Scorecard CY 2016 (Annex A)

		Performance M	l leasure		,	NHA Sub	mission	GCG Eval	uation	Supporting Documents	GCG Remarks
Objec	tives/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating	1 11,1	
										Delivery of Hardware (Delivery Report/ Transmittal Report)	however, did not materialize in 2016 and was also requested for renegotiation. NHA proposed the following: (1) revision of the formula as in the case of HLABMS; and (2) revision of target from "System Implementation" to "Contract Deliverables Completed based or revised target approved by Management". Per NHA, original target completion date was moved from 6 December 2016 to 17 February 2017, due to: (1) prolonged deliberation on the documents to be scanned; (2) fewer scanners due to limited scanning work area; (3) work suspension due to holidays and typhoon; and (4) no scanning work on Fridays to allow staff to perform regular work load. As in the case of HLABMS and GIS, the request to revise the formula and target is denied.
SO 9	Established Co	mpetency-Base	ed Frame	work					-		L. COAF MILA has alroad
SM 11	Board- approved Human Resource (HR) Competency- Based Framework	Final Table of Organization and Staffing	4%	All or nothing	Board- approved Competency Table	•	-	No Board- approved Competency Table	0.00%	Human Resource Competency Based Framework approved by the NHA General Manager	In 2015, NHA has alread completed the Competence Catalogue and has prepared the Terms of Reference for the hiring of a consultant. However, the target for 2016 which is the Board approved competency table was not accomplished by NHA. The original measure requires the Human Resource (HR Competency-Based Framework Board-approved. NHA requested

N H A | 13 of 13 Validated Performance Scorecard CY 2016 (Annex A)

Performance Measure						NHA Submission		GCG Evaluation		Supporting Documents	GCG Remarks
Objective	es/Measures	Formula	Weight	Rating Scale	Target	Actual	Rating	Score	Rating		to renegotiate the measure in view of the transition in government. I proposed to revise the measure to remove the said requirement since no Board meeting was conducted in December 2016 due to the transition in government. Revision of target to "General Competence Framework Identifying Competencies and Catalogue with Proficiency Levels (2%) and Leadership Competency Matrix (2%) was requested by NHA. As in the case of other measures requested for renegotiation due to transition in government, the Governance Commission also denies the proposed revisions for this measure.
			weight	Scale							
S	ub-total		12%				2.00%		2.00%		*
TO	OTAL		100%				44.34%		44.07%		_